


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: July 22, 2013

AGENDA ITEM: Project Acceptance: 83rd Avenue Water Main	
PREPARED BY: Paul Federspiel	DIRECTOR APPROVAL: 
DEPARTMENT: Engineering	
ATTACHMENTS: Notice of Physical Completion Letter, Vicinity Map	
BUDGET CODE: 40220594.563000 W1102	AMOUNT: N/A

SUMMARY:

The 83rd Avenue Water Main project is a component of the improvements that are required for the City's acquisition of the PUD water system. This included the construction of 4,100-feet of 16-inch water main from the 510-zone in 83rd Ave south to connect to the existing PUD system just north of the Sunnyside School Road.

City Council awarded the project to Reece Trucking and Excavating on November 13, 2013 in the amount of \$603,432.10 including a management reserve of \$60,000.00 for a total of \$663,432.10. The project was completed at a cost of \$583,008.47 which was \$20,423.63 or 3.4% less than the original bid amount.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council's acceptance of the project for closeout.

RECOMMENDED ACTION: Staff recommends that Council authorize the Mayor to accept the 83 rd Avenue Water Main project, starting the 45-day lien filing period for project closeout.



PUBLIC WORKS
Kevin Nielsen, *Director*

COPY

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284
marysvillewa.gov

June 27th, 2013

Reece Trucking & Excavating Inc
PO Box 1531
Marysville, WA 98270

Subject: 83rd Avenue Water Main Project – Notice of Physical Completion

Dear Mr. Reece:

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Friday, April 12, 2013.

This notification does not constitute completion, or final acceptance by the City per Section 1-05.11(2) of the Contract's General Special Provisions.

Recommendation for Final Acceptance will be sent to the City Council for approval at the first available council meeting pending the above items to close out the project have been completed. This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage upon receipt of the following.

1. Affidavit of Wages Paid (to be submitted by Reece to the City)
2. Certificate of Release from the Department of Revenue
3. Certificate of Release from the Employment Security Department
4. Certificate of Release from the Department of L&I

As always, it has been a pleasure working with you and the rest of the SRV staff on this project. I look forward to working with you on future projects.

Sincerely,

A handwritten signature in black ink, appearing to read "Paul Federspiel", with a long horizontal flourish extending to the right.

Paul Federspiel, PE
Project Engineer

83rd Avenue Water Main Vicinity Map

