


**CITY OF MARYSVILLE AGENDA BILL**

**EXECUTIVE SUMMARY FOR ACTION**

**CITY COUNCIL MEETING DATE:** September 9, 2013

<b>AGENDA ITEM:</b> Project Acceptance – 51 <sup>st</sup> Ave NE Overlay (Grove Street to 80 <sup>th</sup> St NE)	
<b>PREPARED BY:</b> Jeff Laycock, Project Manager	<b>DIRECTOR APPROVAL:</b> 
<b>DEPARTMENT:</b> Public Works, Engineering	
<b>ATTACHMENTS:</b> Notice of Physical Completion Letter, Vicinity Map	
<b>BUDGET CODE:</b> 10110130.549200.1307	<b>AMOUNT:</b> N/A

**SUMMARY:**

The 51<sup>st</sup> Ave NE overlay project included a 2-inch grind and asphalt pavement overlay on 51<sup>st</sup> Ave NE from Grove Street to north of 80<sup>th</sup> St NE. The work also included replacing sidewalk ramps to meet ADA standards, installation of video detection at the Grove and 51<sup>st</sup> signal, and channelization. City crews constructed shoulders and repaired sections of pavement along this segment prior to the overlay.

City Council awarded the project to Fidalgo Paving and Construction, Inc. on May 13, 2013 in the amount of \$273,180.00 with a management reserve of \$20,000.00. The project was completed at a cost of \$265,101.82, which was \$8,078.18 or 2.96% below the original bid amount.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council's acceptance of the project for closeout.

<b>RECOMMENDED ACTION:</b> Staff recommends that Council authorize the Mayor to accept the 51 <sup>st</sup> Ave NE Overlay (Grove Street to 80 <sup>th</sup> St NE) project, starting the 45-day lien filing period for project closeout.
--



**PUBLIC WORKS**  
Kevin Nielsen, *Director*

80 Columbia Avenue  
Marysville, Washington 98270  
Phone (360) 363-8100  
Fax (360) 363-8284

August 7, 2013

Fidalgo Paving & Construction, LLC  
16825 45 Road  
Arlington, WA 98223

**Subject: 51<sup>st</sup> Ave NE Overlay (Grove to 80<sup>th</sup>) – Notice of Physical Completion**

Dear Mr. Jeff Mason:

In accordance with Section 1-05.11(1) of the Special Provisions, this project was considered physically complete as of Wednesday, August 7, 2013. This notification does not constitute final acceptance by the City per Section 1-05.11(2) of the Contract's General Special Provisions.

Recommendation for Final Acceptance will be sent to the City Council for approval at the September 9 council meeting pending the above items to close out the project have been completed. This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage upon receipt of the following.

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I
4. Affidavit of Wages Paid, including Subcontractors (to be submitted by Fidalgo to the City)

As always, it has been a pleasure working with Fidalgo Paving and Construction on this project. I look forward to working with you on future projects.

Sincerely,

A handwritten signature in blue ink, appearing to read "Jeff Laycock".

Jeff Laycock, PE  
Project Engineer

Vicinity Map

