### CITY OF MARYSVILLE AGENDA BILL

#### **EXECUTIVE SUMMARY FOR ACTION**

CITY COUNCIL MEETING DATE: April 13, 2015

AGENDA HEM:	
Project Acceptance: SR 528 & 53 <sup>rd</sup> Ave NE Intersection	
Improvements	
PREPARED BY: Ryan Morrison, Project Engineer	DIRECTOR APPROVAL:
DEPARTMENT: Engineering	VE W
ATTACHMENTS:	
Letter of Physical Completion	
Vicinity Map Exhibit	
,	
BUDGET CODE:	AMOUNT:
3050030.563000, R0902	N/A

#### SUMMARY:

The City Council awarded the "SR 528 & 53<sup>rd</sup> Ave NE Intersection Improvements" contract to Transportation Systems, Inc. on September 9, 2013 in the amount of \$310,949.00.

Transportation Systems physically completed the work for this project on January 14, 2015. The project contract was completed at a total cost of \$365,808.46, which is \$54,859.46 more, or 17.7% above the original bid amount but within the management reserve of \$63,410.61 which includes the added management reserve of 33,410.61 that was approved by Council under Change Order #1 for replacement of the ADA ramps.

The work performed under this Contract was inspected by City Engineering staff and WSDOT staff and found to be physically complete in accordance with the approved plans and specifications.

RECOMMENDED ACTION: Staff recommends that Council Authorize the Mayor to accept the SR 528 & 53<sup>rd</sup> Ave NE Intersection Improvements project, starting the 45-day lien filing period for project closeout.

S:\Public\Works\Shared\Engineering\Projects\Transportation\R0902 - 53rd & SR 528 Signals\Bidding\Agenda Bills\Agenda Bill re Project Acceptance.doc

### **PUBLIC WORKS**

Kevin Nielsen, Director



80 Columbia Avenue Marysville, Washington 98270 Phone (360) 363-8100 Fax (360) 363-8284

January 14, 2015

Transportation Systems, Inc. Attn: Bryson Huie 6917 166<sup>th</sup> Ave E. Sumner, WA 98390

Subject: SR 528 & 53<sup>rd</sup> Ave NE Intersection Improvements – Notice of Physical Completion

Dear Bryson,

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Monday January 12, 2015. The project will be subject to federal inspection in accordance with Section 1-07.12 of the Special Provisions.

This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval upon acceptance by WSDOT and at the first available council meeting.

You will also be required to submit the following:

- 1. Affidavit of Wages Paid for TSI and all subcontractors
- 2. DBE Quarterly Report

Lyan R Manison

3. Submit and process a final pay request

Upon obtaining all affidavits and acceptance I will submit a notice of completion of public works project to obtain the following:

- 1. Certificate of Release from the Department of Revenue
- Certificate of Release from the Employment Security Department
- 3. Certificate of Release from the Department of L&I

It has been a pleasure working with TSI on this project. I look forward to working with you on future projects with the City.

Sincerely,

Ryan Morrison Project Engineer

## **VICINITY MAP EXHIBIT**

# Vicinity Map

