


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: September 14, 2015

AGENDA ITEM: Project Acceptance – Qwuloolt Fill Site	
PREPARED BY: Jeff Laycock, Project Manager	DIRECTOR APPROVAL: 
DEPARTMENT: Engineering	
ATTACHMENTS: Physical Completion Letter, Vicinity Map	
BUDGET CODE: 310000076.563000.P1301	AMOUNT: N/A

SUMMARY:

The Qwuloolt Fill Site included the hauling and stockpiling of 5,500 cubic yards (originally 4,500 cubic yards) of fill material associated with future improvements to the Ebey Waterfront Trail.

City Council awarded the project to CPC Materials dba Smokey Point Concrete on May 11, 2015 in the amount of \$65,450.00. The project was completed at a cost of \$82,100.00, which was \$16,650 or 25.4% above the original bid amount but within management reserve. The additional cost was the result of importing another 1,000 cubic yards of surplus structural fill to the site.

Work performed under this contract was inspected by City staff. The work was found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council's acceptance of the project for closeout.

RECOMMENDED ACTION:

Staff recommends that Council authorize the Mayor to accept the Qwuloolt Fill Site project, starting the 45-day lien period for project closeout.



PUBLIC WORKS
Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284

July 1, 2015

CPC Materials dba Smokey Point Concrete
23315 Dike Road
Arlington, WA 98223

Subject: Qwuloolt Fill Site – Notice of Physical Completion

Dear Jim,

In accordance with the contract, the Qwuloolt Fill Site project was considered physically complete as of Tuesday, June 30, 2015.

This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage upon receipt of the following.

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I
4. Affidavit of Wages Paid

Thank you for working with the City in the successful completion of this project.

Sincerely,

A handwritten signature in blue ink, appearing to read "Jeff Laycock".

Jeff Laycock, PE
Project Manager

VICINITY MAP

