


**CITY OF MARYSVILLE AGENDA BILL**

**EXECUTIVE SUMMARY FOR ACTION**

**CITY COUNCIL MEETING DATE:** September 14, 2015

<b>AGENDA ITEM:</b> Project Acceptance – 2015 Pavement Preservation Program	
<b>PREPARED BY:</b> Jeff Laycock, Project Manager	<b>DIRECTOR APPROVAL:</b> 
<b>DEPARTMENT:</b> Public Works, Engineering	
<b>ATTACHMENTS:</b> Notice of Physical Completion Letter, Vicinity Map	
<b>BUDGET CODE:</b> 10200030.548000.TB501 10200030.548000.M1501	<b>AMOUNT:</b> N/A

**SUMMARY:**

The 2015 Pavement Preservation Program included the resurfacing of streets as shown on the attached vicinity map. The project included Transportation Benefit District funds and City Preservation Funds.

City Council awarded the project to Cemex Inc. on April 13, 2015 in the amount of \$1,214,684.00. The project was completed at a cost of \$1,133,142.19, which was \$81,541.81 below the original bid amount.

Work performed under this contract was inspected by City staff. The work was found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council's acceptance of the project for closeout.

<b>RECOMMENDED ACTION:</b>
Staff recommends that Council authorize the Mayor to accept the 2015 Pavement Preservation Program, starting the 45-day lien filing period for project closeout.



**PUBLIC WORKS**  
Kevin Nielsen, *Director*

80 Columbia Avenue  
Marysville, Washington 98270  
Phone (360) 363-8100  
Fax (360) 363-8284

July 17, 2015

Cemex Construction Materials Pacific LLC  
20700 44<sup>th</sup> Ave W, Suite 240  
Lynnwood, WA 98036

**Subject: 2015 Pavement Preservation Program – Notice of Physical Completion**

Dear Hunter,

In accordance with Section 1-05.11(2) of the Special Provisions, the 2015 Pavement Preservation Program was considered physically complete as of Friday, July 17, 2015.

This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage bond upon receipt of the following.

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I
4. Affidavit of Wages Paid (to be submitted by Cemex to the City)

It was a pleasure working with Cemex on this year's Pavement Preservation Program. We look forward to working with you in the future.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeff Laycock".

Jeff Laycock, PE  
Project Manager

# VICINITY MAP

