


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: October 12, 2015

AGENDA ITEM: Project Acceptance - Marysville Regional Pond #2	
PREPARED BY: John Cowling	DIRECTOR APPROVAL: 
DEPARTMENT: Public Works - Engineering	
ATTACHMENTS: Notice of Physical Completion	
BUDGET CODE: 40250594.563000. D0401	AMOUNT: N/A
SUMMARY:	

The North Marysville Regional Pond #2 Project involved construction of an approximately 14-acre stormwater pond, a stormwater treatment wetland within the pond, and 1,450 linear feet of a 48-inch RCP conveyance system from the inlet of the pond up to an existing stormwater vault located in 152nd Street NE. This project provides flow control and enhanced water quality treatment for approximately 155 acres of commercial/industrial development. Pond 2 is designed to be hydraulically connected to Pond 1; the two ponds together provide flow control and enhanced water quality treatment for 204.8 acres.

City Council awarded the project to Trimaxx Construction, Inc. on June 09, 2014 in the amount of \$2,506,975.51. The project was completed at a cost of \$2,343,074.19, which was \$163,901.32 or 6.53% below the original bid amount.

Work performed under this contract was inspected by City staff. The work was found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council's acceptance of the project for closeout.

RECOMMENDED ACTION: Staff recommends that Council authorize the Mayor to accept the Marysville Regional Pond #2 project, starting the 45-day lien filing period for project closeout.



PUBLIC WORKS
Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284

September 02, 2015

Trimaxx Construction, Inc.
12903 Wayward Way
Sedro Woolley, WA 98284

Subject: Marysville Regional Pond #2 – Notice of Physical Completion

Dear Chris,

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of May 01, 2015. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. Please submit the following items for project closeout:

1. Affidavits of Wages Paid

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

It has been a pleasure working with Trimaxx Construction, Inc. on this project. I look forward to working with you on future projects with the City.

Sincerely,

A handwritten signature in blue ink, appearing to read "John A. Cowling", is written over a blue wavy line.

John A. Cowling, PE
Assistant City Engineer