


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: March 14, 2016

AGENDA ITEM: Project Acceptance – Reject Line Extension	
PREPARED BY: Kyle Woods, Project Engineer	DIRECTOR APPROVAL: 
DEPARTMENT: Public Works, Engineering	
ATTACHMENTS: Notice of Physical Completion Letter	
BUDGET CODE: 40230594.563000 , S1403	AMOUNT: N/A

SUMMARY:

The Reject Line Extension project included construction of 1800 linear feet of 10” ductile iron force main. This will allow the rejected sand filter water to bypass the headworks of the sewer treatment plant, saving the processing of up to 6 million gallons a day of already treated sewage.

City Council awarded the project to SRV Construction, Inc. on January 11, 2016 in the amount of \$122,799.84. The project was completed at a cost of \$107,376.30, which was \$15,423.54 or 8.74% below the original bid amount.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council’s acceptance of the project for closeout.

RECOMMENDED ACTION: Staff recommends that Council authorize the Mayor to accept the Reject Line Extension project, starting the 45-day lien filing period for project closeout.



PUBLIC WORKS

Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284
marysvillewa.gov

February 23, 2016

SRV Construction, Inc.
PO Box 481
Oak Harbor, WA 98277

Subject: S1403 Reject Line Extension – Notice of Physical Completion

Dear Mr. Snyder:

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Tuesday February 9, 2016.

This notification does not constitute completion, or final acceptance by the City per Section 1-05.11(2) of the Contract's General Special Provisions.

Recommendation for Final Acceptance will be sent to the City Council for approval at the first available council meeting (March 14) pending the items below have been completed. This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage upon receipt of the following.

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I
4. Affidavit of Wages Paid (to be submitted by SRV to the City)

As always, it has been a pleasure working with you and the rest of the SRV staff on this project. I look forward to working with you on future projects.

Sincerely,

A handwritten signature in black ink, appearing to read "K. Woods", is written over a horizontal line.

Kyle Woods
Project Engineer