


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: April 11, 2016

AGENDA ITEM: Project Acceptance – State Avenue Corridor Improvements (116 th St NE to 136 th St NE)	
PREPARED BY: Jeff Laycock, City Engineer	DIRECTOR APPROVAL: 
DEPARTMENT: Public Works, Engineering	
ATTACHMENTS: Notice of Physical Completion Letter	
BUDGET CODE: 30500030.563000, R1404	AMOUNT: N/A

SUMMARY:

The State Avenue Corridor Improvements project from 116th St NE to 136th St NE included roadway widening from three lanes to five lanes, adding curb, gutter and sidewalk, stormwater improvements, street lighting on the east side and replacing the signal at the intersection of 128th St NE.

City Council awarded the project to RRJ Company LLC on April 13, 2015 in the amount of \$2,925,746.00 including a management reserve of \$300,000.00. The project was completed at a cost of \$3,077,226.36, which was \$81,480.36 or 2.78% above the original bid amount.

The project was funded in part by the Transportation Improvement Board. The City will be able to recover approximately \$2,321,953.00 of the total construction cost. Therefore, the total construction cost to the City for this project was \$755,273.36.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council's acceptance of the project for closeout.

RECOMMENDED ACTION: Staff recommends that Council authorize the Mayor to accept the State Avenue Corridor Improvements (116 th St NE to 136 th St NE) project, starting the 45-day lien filing period for project closeout.



PUBLIC WORKS
Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284

March 14, 2016

RRJ Company, LLC
PO Box 607
Monroe, WA 98272-0607

Subject: R1404 State Avenue Corridor Improvements – Notice of Physical Completion

Dear Mr. Robert Welcome,

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Friday, March 11, 2016. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. Please submit the following items for project closeout:

1. Statement of Intent for RCM Construction
2. Per email on 3/3 we still require surveyed as-builts for the signal/illumination system.
3. Affidavits of Wages Paid

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

It has been a pleasure working with RRJ on this project. I look forward to working with you on future projects with the City.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeff Laycock".

Jeff Laycock, PE