


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: January 23, 2016

| | |
|---|--|
| AGENDA ITEM: Project Acceptance – Grove Street Pedestrian and Bicycle Improvement Project | |
| PREPARED BY: Kyle Woods, Project Engineer | DIRECTOR APPROVAL:  |
| DEPARTMENT: Engineering | |
| ATTACHMENTS: Notice of Physical Completion | |
| BUDGET CODE: 30500030.563000, M1505 | AMOUNT: N/A |

SUMMARY:

The Grove Street Pedestrian and Bicycle Improvement project, from State Avenue to Cedar Avenue, included the construction of remaining curb, gutter and sidewalk, bicycle lanes, and paving.

The project is funded in part by the Transportation Benefit District, Transportation Improvement Board (TIB) and the WSDOT Pedestrian and Bicycle Grant.

The project was awarded to SRV Construction on July 11, 2016 in the amount of \$396,366.75. SRV Construction completed the project on December 8, 2016 with a total project cost of \$350,555.69 which was \$45,811.06 or 12% lower than the original bid price.

| | |
|---------------|----------------------------|
| Construction: | \$350,555.69 |
| TIB: | \$136,749.00 (est.) |
| <u>WSDOT:</u> | <u>\$199,500.00 (est.)</u> |

Total Construction Cost to the City (TBD Funds): \$14,306.69

| |
|---|
| RECOMMENDED ACTION: |
| Staff recommends that Council authorize the Mayor to accept the Grove Street Pedestrian and Bicycle Improvement project with SRV Construction, Inc, starting the 45-day lien period for project closeout. |



PUBLIC WORKS
Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284
marysvillewa.gov

December 8, 2016

SRV Construction, Inc.
PO Box 481
Oak Harbor, WA 98277

Subject: M1505 Grove Street Pedestrian and Bicycle Improvements – Notice of Physical Completion

Dear Mr. Snyder:

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Tuesday December, 2016.

This notification does not constitute completion, or final acceptance by the City per Section 1-05.11(2) of the Contract's General Special Provisions.

Recommendation for Final Acceptance will be sent to the City Council for approval at the first available council meeting (December 19) pending the items below have been completed. This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage upon receipt of the following.

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I
4. Affidavit of Wages Paid (to be submitted by SRV to the City)

As always, it has been a pleasure working with you and the rest of the SRV staff on this project. I look forward to working with you on future projects.

Sincerely,

A handwritten signature in black ink, appearing to read "Kyle Woods", is written over a horizontal line.

Kyle Woods
Project Engineer