


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: 6/12/2017

AGENDA ITEM:	
Project Acceptance – Ebey Waterfront Trail	
PREPARED BY:	DIRECTOR APPROVAL: 
Jeff Laycock, City Engineer	
DEPARTMENT:	
Engineering	
ATTACHMENTS:	
Physical Completion Letter	
BUDGET CODE:	AMOUNT:
310000763.563000, P1301 40142480.541000	\$N/A
SUMMARY:	
<p>The second phase of the Ebey Waterfront Trail project included furnishing and installing site signage, site furnishings, precast concrete pavers, concrete curb and slab, fencing and gates, irrigation system and plantings. The fence was paid for by the utility fund.</p> <p>The project is funded in part by the Aquatic Lands Enhancement Account (ALEA) grant. The grant requires a 50% match.</p> <p>The project was awarded to Wyser Construction Co. Inc. on October 12, 2016 in the amount of \$349,912.07. The project was completed on April 21 at a total cost of \$351,660.94, which was \$1,748.87 or 0.5% higher than the original bid price.</p>	

RECOMMENDED ACTION:

Staff recommends that Council authorize the Mayor to accept the Ebey Waterfront Trail project with Wyser Construction Co. Inc., starting the 45-day lien period for project closeout.



PUBLIC WORKS
Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284

April 21, 2017

Dan Reynolds, Project Manager
Wyser Construction Co Inc.
19015 109th Ave SE
Snohomish, WA 98296

Subject: Ebey Waterfront Trail Project – Notice of Physical Completion

Dear Dan,

In accordance with Section 1-08.5 of the Standard Specifications, this project was considered physically complete as of Friday April 21, 2017.

This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting and after the following items have been completed:

1. Affidavit of Wages Paid for Wyser and all subcontractors
2. Submittal of all Record Drawings
3. Completion of all punch list items
4. Submit and process a final pay request

Upon obtaining all of the above documentation a notice of completion of public works project will be sent to the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

It has been a pleasure working with Wyser on this project. I look forward to working with you on future projects.

Sincerely,

A handwritten signature in black ink, appearing to read "Ryan Morrison".

Ryan Morrison, P.E.
Project Engineer