


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: September 11, 2017

AGENDA ITEM: Project Acceptance – Grove Street Improvements	
PREPARED BY: Kyle Woods, Project Engineer	DIRECTOR APPROVAL: 
DEPARTMENT: Engineering	
ATTACHMENTS: Notice of Physical Completion	
BUDGET CODE: Schedule A: 40230594.563000.SR&R Schedule B: 102000.0.548000.TB701	AMOUNT: \$N/A

SUMMARY:

The work of this contract involved the construction of two bid schedules, A and B. Schedule A involved the construction of sanitary sewer facilities on Grove Street from Alder Avenue to 47th AVE NE. Schedule A also included site preparation, curb, gutter, and sidewalk, trench patch, removal of structures, and side sewer installation. Schedule B involved the grind and overlay of Grove Street from State Avenue to 47th AVE NE. The work also included site preparation, curb, gutter and sidewalk, pedestrian ramps, pavement grinding, paving, traffic control loops, video detection, and channelization.

The project was awarded to SRV Construction on April 10, 2017 in the amount of \$677,132.79. SRV Construction completed the project on August 16, 2017 with a total project cost of \$710,623.96 which was \$33,491.17 or 4.95% higher than the original bid price.

Schedule A, Sewer Replacement:	\$260,338.42
Schedule B, Overlay:	\$450,285.54

Total Construction Cost to the City (TBD Funds): \$710,623.96

RECOMMENDED ACTION:

Staff recommends that Council authorize the Mayor to accept the Grove Street Improvements project with SRV Construction, Inc, starting the 45-day lien period for project closeout.



PUBLIC WORKS
Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284
marysvillewa.gov

August 16, 2017

SRV Construction, Inc.
PO Box 481
Oak Harbor, WA 98277

Subject: Grove Street Improvements SR&R, TB701 – Notice of Physical Completion

Dear Mr. Snyder:

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Wednesday August 16, 2017

This notification does not constitute completion, or final acceptance by the City per Section 1-05.11(2) of the Contract's General Special Provisions.

Recommendation for Final Acceptance will be sent to the City Council for approval at the first available council meeting (September 11th). This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage upon receipt of the following.

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I
4. Affidavit of Wages Paid (to be submitted by SRV to the City)

As always, it has been a pleasure working with you and the rest of the SRV staff on this project. I look forward to working with you on future projects.

Sincerely,

A handwritten signature in black ink, appearing to read "KWoods", written over a light blue horizontal line.

Kyle Woods
Project Engineer