


**CITY OF MARYSVILLE AGENDA BILL**

**EXECUTIVE SUMMARY FOR ACTION**

**CITY COUNCIL MEETING DATE:** October 9, 2017

<b>AGENDA ITEM:</b> Project Acceptance – 2016 Pavement Preservation	
<b>PREPARED BY:</b> Kyle Woods, Project Engineer	<b>DIRECTOR APPROVAL:</b> 
<b>DEPARTMENT:</b> Engineering	
<b>ATTACHMENTS:</b> Notice of Physical Completion, Vicinity Map	
<b>BUDGET CODE:</b> 10200030.548000.TB601	<b>AMOUNT:</b> \$1,119,161.78

**SUMMARY:**

The 2016 Pavement Preservation Program included the resurfacing of streets and pavement repair as shown on the attached map. The program is funded by the Transportation Benefit District.

The project was awarded to Cemex Constuction Materials Pacific LLC on May 23, 2016 in the amount of \$1,063,608.65. Cemex completed the project on September 1, 2017 with a total project cost of \$1,119,161.78, which was \$55,553.13, or 5.2% higher than the original bid price.

Work performed under this contract was inspected by City staff. The work was found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council's acceptance of the project for closeout.

**RECOMMENDED ACTION:**

Staff recommends that Council authorize the Mayor to accept the 2016 Pavement Preservation Program, starting the 45-day lien filing period for project closeout.



**PUBLIC WORKS**  
Kevin Nielsen, *Director*

80 Columbia Avenue  
Marysville, Washington 98270  
Phone (360) 363-8100  
Fax (360) 363-8284

9/1/2017

Cadman Materials Inc.  
20700 44<sup>th</sup> Ave W, Suite 240  
Lynnwood, WA 98036

**Subject: 2016 Pavement Preservation Program – Notice of Physical Completion**

Dear Catherine,

In accordance with Section 1-05.11(2) of the Special Provisions, the 2016 Pavement Preservation Program was considered physically complete as of Friday, September 1, 2017.

This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage bond upon receipt of the following.

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I
4. Affidavit of Wages Paid (to be submitted by Cadman to the City)

It was a pleasure working with Cemex on this year's Pavement Preservation Program. We look forward to working with you in the future.

Sincerely,

A handwritten signature in black ink, appearing to read "Kyle Woods", is written over a horizontal line.

Kyle Woods  
Project Engineer

Overlay

# Pavement Repair

