

CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: October 23, 2017

AGENDA ITEM: Project Acceptance – Sunnyside Safe Routes to School	
PREPARED BY: Kyle Woods, Project Engineer	DIRECTOR APPROVAL: DU
DEPARTMENT: Engineering	
ATTACHMENTS: Notice of Physical Completion	
BUDGET CODE: 30500030.563000.M1601	AMOUNT: \$174,249.40

SUMMARY:

The work of this contract involved the construction of pedestrian improvements on Sunnyside Boulevard from 38th PI NE to 36th St NE near Sunnyside Elementary School. The work included site preparation, storm drainage facilities, curb, gutter and sidewalk, grading, pavement cutting, paving, striping and property restoration.

The project is funded by the WSDOT Safe Routes to School Program.

The project was awarded to Northend Excavating Inc. on September 26, 2016 in the amount of \$179,492.85. Northend Excavating completed the project on October 2, 2017 with a total project cost of \$174,249.40 which was \$5234.45 or 3% lower than the original bid price.

Construction Total:	\$174,249.40
Safe Routes to School Construction Funding (Estimate):	\$190,000.00

Total Construction Cost to the City (TBD Funds, Estimate): \$0

RECOMMENDED ACTION:
Staff recommends that Council authorize the Mayor to accept the Sunnyside Safe Routes to School project with Northend Excavating Inc, starting the 45-day lien period for project closeout.



PUBLIC WORKS
Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284
marysvillewa.gov

10/2/2017

Northend Excavating Inc
Attn: Sandra Zuanich
10014 149th AVE NE
Granite Falls, WA 98252-9282

Subject: Physical Completion– Sunnyside Safe Routes to School

Dear Ms. Zuanich :

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Wednesday September 29, 2017

This notification does not constitute completion, or final acceptance by the City per Section 1-05.11(2) of the Contract's General Special Provisions.

Recommendation for Final Acceptance will be sent to the City Council for approval at the first available council meeting (November 13). This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage upon receipt of the following.

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I
4. Affidavit of Wages Paid (to be submitted by SRV to the City)

Sincerely,

A handwritten signature in blue ink, appearing to read "K. Woods", is written over a light blue horizontal line.

Kyle Woods
Project Engineer