


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: November 27th, 2017

AGENDA ITEM:							
Project Acceptance – 3 rd Street Low Impact Development and Roadway Improvement Project							
PREPARED BY:	DIRECTOR APPROVAL:						
Adam Benton, Project Engineer							
DEPARTMENT:							
Engineering							
ATTACHMENTS:							
Notice of Physical Completion Letter							
BUDGET CODE:	AMOUNT:						
40250594.563000, D1503 & 40220594.563000, WM R&R	N/A						
SUMMARY:							
<p>The 3rd Street Low Impact Development and Roadway Improvement Project allowed for construction of bioretention areas, traffic circles, medians, bulb-outs, curb ramps, sidewalk replacement, a full overlay and landscaping. The project also provided for the replacement of 1,988 linear feet of water main.</p> <p>City Council awarded the project to SRV Construction, Inc. on September 12, 2016 in the amount of \$1,674,307.63 including a management reserve of \$167,430.76 for a total allocation of \$1,841,738.39. The project was completed at a cost of \$1,822,050.09, which was \$147,742.46 or 8.82% over the original bid amount but within management reserve.</p> <table border="0" style="width: 100%;"> <tr> <td style="padding-left: 40px;"><u>Department of Ecology Funds:</u></td> <td style="text-align: right; padding-left: 100px;">\$1,254,652.15</td> </tr> <tr> <td style="padding-left: 40px;">Total Construction Cost to the City (D1503):</td> <td style="text-align: right; padding-left: 100px;">\$323,324.00</td> </tr> <tr> <td style="padding-left: 40px;">Total Construction Cost to the City (WM R&R):</td> <td style="text-align: right; padding-left: 100px;">\$244,073.94</td> </tr> </table> <p>Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications.</p>		<u>Department of Ecology Funds:</u>	\$1,254,652.15	Total Construction Cost to the City (D1503):	\$323,324.00	Total Construction Cost to the City (WM R&R):	\$244,073.94
<u>Department of Ecology Funds:</u>	\$1,254,652.15						
Total Construction Cost to the City (D1503):	\$323,324.00						
Total Construction Cost to the City (WM R&R):	\$244,073.94						

RECOMMENDED ACTION:
Staff recommends that Council authorize the Mayor to accept the 3 rd Street Low Impact Development and Roadway Improvement project, starting the 45-day lien filing period for project closeout.



PUBLIC WORKS
Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284

November 2nd, 2017

SRV Construction, Inc.
Attn: John Snyder
P.O. Box 481
Oak Harbor, WA 98277

Subject: 3rd Street Low Impact Development and Roadway Improvement Project – Notice of Physical Completion

Dear John,

In accordance with Section 1-05.11(1) of the Special Provisions, this project was considered physically complete as of Thursday, November 2nd, 2017. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. Please submit the following items for project closeout:

1. Affidavits of Wages Paid

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

It has been a pleasure working with SRV Construction, Inc. on this project. I look forward to working with you in the future.

Sincerely,

A handwritten signature in blue ink that reads "Adam Benton".

Adam Benton
Project Engineer