

CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: July 9th, 2018

AGENDA ITEM:							
Project Acceptance – 1 st Street Low Impact Development Project							
PREPARED BY:	DIRECTOR APPROVAL:						
Adam Benton, Project Engineer							
DEPARTMENT:							
Engineering							
ATTACHMENTS:							
Notice of Physical Completion Letter							
BUDGET CODE:	AMOUNT:						
40250594.563000, D1502 & 40220594.563000, WM R&R	N/A						
SUMMARY:							
<p>The 1st Street Low Impact Development Project allowed for construction of bioretention areas, bulb-outs, curb ramps, sidewalk replacement and landscaping. The project also provided for the replacement of 775 linear feet of water main.</p> <p>City Council awarded the project to SRV Construction, Inc. on July 24th, 2017 in the amount of \$911,563.52 including a management reserve of \$91,156.35 for a total allocation of \$1,002,719.87. The project was completed at a cost of \$915,041.29, which was \$3,477.77 or 0.38% over the original bid amount but within management reserve.</p> <table border="0" style="width: 100%;"> <tr> <td style="width: 60%;"><u>Department of Ecology Funds:</u></td> <td style="text-align: right;">\$622,618.43</td> </tr> <tr> <td> Total Construction Cost to the City (D1503):</td> <td style="text-align: right;"> \$182,055.18</td> </tr> <tr> <td>Total Construction Cost to the City (WM R&R):</td> <td style="text-align: right;">\$110,367.68</td> </tr> </table> <p>Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications.</p>		<u>Department of Ecology Funds:</u>	\$622,618.43	 Total Construction Cost to the City (D1503):	 \$182,055.18	Total Construction Cost to the City (WM R&R):	\$110,367.68
<u>Department of Ecology Funds:</u>	\$622,618.43						
 Total Construction Cost to the City (D1503):	 \$182,055.18						
Total Construction Cost to the City (WM R&R):	\$110,367.68						

<p>RECOMMENDED ACTION: Staff recommends that Council authorize the Mayor to accept the 1st Street Low Impact Development project, starting the 45-day lien filing period for project closeout.</p>
--



PUBLIC WORKS
Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284

June 13th, 2018

SRV Construction, Inc.
Attn: John Snyder
P.O. Box 507
Anacortes, WA 98221

Subject: 1st Street Low Impact Development Project – Notice of Physical Completion

Dear John,

In accordance with Section 1-05.11(1) of the Special Provisions, this project was considered physically complete as of today, Wednesday, June 13th, 2018. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. Please submit the following items for project closeout:

1. Affidavits of Wages Paid

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

It has been a pleasure working with SRV Construction, Inc. on this project. I look forward to working with you in the future.

Sincerely,

A handwritten signature in blue ink that reads "Adam Benton".

Adam Benton
Project Engineer