


**CITY OF MARYSVILLE AGENDA BILL**

**EXECUTIVE SUMMARY FOR ACTION**

**CITY COUNCIL MEETING DATE: January 14<sup>th</sup>, 2019**

<b>AGENDA ITEM:</b>	
Project Acceptance - Edward Springs Reservoir Floating Cover Replacement Project	
<b>PREPARED BY:</b>	<b>DIRECTOR APPROVAL:</b> 
Kyle Hays / Project Engineer	
<b>DEPARTMENT:</b>	
Public Works / Engineering	
<b>ATTACHMENTS:</b>	
Notice of Physical Completion Letter	
<b>BUDGET CODE:</b>	<b>AMOUNT:</b>
40140280.548000; 1766	\$ 916,828.77
<b>SUMMARY:</b>	

The Edward Springs Reservoir Floating Cover Replacement Project involved replacing the floating cover on the Edward Springs Reservoir, which had come to the end of its useful life and was significantly deteriorating. During construction, the condition of the liner was found to also be unsuitable, and Change Order #1 specified replacement of the liner in addition to the cover.

City Council awarded the project to Layfield USA on April 23<sup>rd</sup>, 2018 in the amount of \$738,734.65 including a management reserve of \$36,936.73 for a total allocation of \$812,608.12. Additionally, Change Order #1 was authorized on September 4<sup>th</sup>, 2018, increasing the allocation by \$104,220.65, for a total of \$916,828.77. The project was completed at a cost of \$823,923.43, which was \$85,188.78 or 11.53% above the original bid amount.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications.

<b>RECOMMENDED ACTION:</b> Staff recommends that Council authorize the Mayor accept the Edward Springs Reservoir Floating Cover Replacement project, starting the 45-day lien filing period for project closeout.
--



**PUBLIC WORKS**  
Kevin Nielsen, *Director*

80 Columbia Avenue  
Marysville, Washington 98270  
Phone (360) 363-8100  
Fax (360) 363-8284

December 4th, 2018

Layfield USA  
Attn: Ross Hartsock  
2500 Sweetwater Springs Blvd Ste. 110  
Spring Valley, CA 91978

**Subject: Edward Springs Reservoir Floating Cover Replacement – Notice of Physical Completion**

Dear Ross,

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of November 30<sup>th</sup>, 2018. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. Please submit the following items for project closeout:

1. Affidavits of Wages Paid

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

It has been a pleasure working with Layfield USA on this project. I look forward to working with you in the future.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kyle Hays", is written over a light blue horizontal line.

Kyle Hays  
Project Engineer