

**CITY OF MARYSVILLE AGENDA BILL**  
**EXECUTIVE SUMMARY FOR ACTION**

**CITY COUNCIL MEETING DATE: May 13, 2019**

<b>AGENDA ITEM:</b>							
Project Acceptance – Ebey Waterfront Trail Phase III							
<b>PREPARED BY:</b>	<b>DIRECTOR APPROVAL:</b>						
Kyle Woods, Project Engineer							
<b>DEPARTMENT:</b>							
Engineering							
<b>ATTACHMENTS:</b>							
Notice of Physical Completion, Vicinity Map							
<b>BUDGET CODE:</b>	<b>AMOUNT:</b>						
31000076.563000.P1702	N/A						
<b>SUMMARY:</b>							
<p>The work of this contract involves the construction of an asphalt multi-use pathway, including concrete curb, gutter, and sidewalk, along with associated storm facilities, asphalt paving, street signage, and channelization.</p> <p>This project is funded in part by the Department of Commerce.</p> <p>City Council awarded the project to Taylors Excavators, Inc. on September 1, 2018 in the amount of \$990,092.15 including a management reserve of \$100,00.00 for a total allocation of \$1,090,092.15. The project was completed at a cost of \$908,357.27, which was \$81,734.88 or 8.3 % under the original bid amount.</p> <table style="width: 100%; margin-top: 20px;"> <tr> <td style="width: 60%;">Construction Costs</td> <td style="text-align: right;">\$908,357.27</td> </tr> <tr> <td><u>Department of Commerce (Capital Funds)</u></td> <td style="text-align: right;"><u>\$970,000.00</u></td> </tr> <tr> <td> Total Construction Cost to City</td> <td style="text-align: right;"> \$0</td> </tr> </table>		Construction Costs	\$908,357.27	<u>Department of Commerce (Capital Funds)</u>	<u>\$970,000.00</u>	 Total Construction Cost to City	 \$0
Construction Costs	\$908,357.27						
<u>Department of Commerce (Capital Funds)</u>	<u>\$970,000.00</u>						
 Total Construction Cost to City	 \$0						

<p><b>RECOMMENDED ACTION:</b>  Staff recommends that Council authorize the Mayor to accept the Ebey Waterfront Trail Phase III project with Taylors Excavators Inc., starting the 45-day lien period for project closeout.</p>
--



## **PUBLIC WORKS**

Kevin Nielsen, *Director*

80 Columbia Avenue  
Marysville, Washington 98270  
Phone (360) 363-8100  
Fax (360) 363-8284

April 18, 2018

Taylor's Excavators Inc.  
3134 268<sup>th</sup> ST NW  
Stanwood, WA 98292

**Subject: Ebey Waterfront Trail Phase III – Notice of Physical Completion**

Dear Todd:

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Thursday, April, 18, 2018. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting.

Please submit the following items for project closeout:

1. Affidavits of Wages Paid
  - a. Tayex
  - b. Concrete sub
  - c. Fence sub
  - d. Landscaping sub
  - e. Any other subcontractors not listed

I will be issuing the "Notice of Completion of Public Works Contract" to LNI, DOR, and Employment Security.

It has been a pleasure working with Tayex on this project. I look forward to working with you on future projects with the City.

Best,

A handwritten signature in blue ink, appearing to read "K. Woods", is written over a light blue horizontal line.

Kyle Woods  
Project Engineer  
City of Marysville

