


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: June 10th, 2019

AGENDA ITEM:					
Project Acceptance – Sunnyside Overlay					
PREPARED BY:	DIRECTOR APPROVAL:				
Adam Benton, Project Engineer					
DEPARTMENT:					
Engineering					
ATTACHMENTS:					
Notice of Physical Completion Letter					
BUDGET CODE:	AMOUNT:				
10200030.548000, TB702	N/A				
SUMMARY:					
<p>The Sunnyside Overlay project, which started at 40th Street NE and terminated at Soper Hill Road, included the replacement of sidewalk ramps to meet ADA guidelines, a full width grind and 2-inch overlay, pavement repairs and replacement of pavement markings.</p> <p>City Council awarded the project to SRV Construction, Inc. on July 23rd, 2018 in the amount of \$644,702.30 including a management reserve of \$64,470.23 for a total allocation of \$709,172.53. The project was completed at a cost of \$554,386.22, which was \$90,316.08 or 14.01% below the original bid amount.</p> <p>The project was funded in part by the Federal Highway Administration Surface Transportation Program (STP) for pavement preservation projects. The remainder of the project was funded by City Transportation Benefit District (TBD) funds.</p> <table border="0" style="width: 100%;"> <tr> <td style="padding-left: 40px;">FHWA STP Funds:</td> <td style="text-align: right;">\$479,544.08 (86.5%)</td> </tr> <tr> <td style="padding-left: 40px;">Marysville TBD Funds (TB702):</td> <td style="text-align: right;">\$74,842.14 (13.5%)</td> </tr> </table> <p>Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications.</p>		FHWA STP Funds:	\$479,544.08 (86.5%)	Marysville TBD Funds (TB702):	\$74,842.14 (13.5%)
FHWA STP Funds:	\$479,544.08 (86.5%)				
Marysville TBD Funds (TB702):	\$74,842.14 (13.5%)				

RECOMMENDED ACTION:

Staff recommends that Council authorize the Mayor to accept the Sunnyside Overlay project, starting the 45-day lien filing period for project closeout.



PUBLIC WORKS
Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284

October 18th, 2018

SRV Construction, Inc.
Attn: John Snyder
P.O. Box 507
9884 Padilla Heights Road
Anacortes, WA 98221

Subject: Sunnyside Overlay – Notice of Physical Completion

Dear John,

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of today. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. Please submit the following items for project closeout:

1. Affidavits of Wages Paid

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

It has been a pleasure working with SRV Construction, Inc. on this project. I look forward to working with you in the future.

Sincerely,

A handwritten signature in blue ink, appearing to read "Adam Benton".

Adam Benton
Project Engineer

A handwritten signature in blue ink, appearing to read "Kevin Nielsen".