

CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: June 22, 2020

AGENDA ITEM:													
Contract Award – Cedar Field Turf and Lighting Improvement													
PREPARED BY:	DIRECTOR APPROVAL:												
Kyle Woods													
DEPARTMENT:													
Engineering													
ATTACHMENTS:													
Physical Completion Letter Coast to Coast Turf, Physical Completion Letter Musco Lighting													
BUDGET CODE:	AMOUNT:												
31000076.563000.P2001	\$886,833.87												
SUMMARY:													
<p>The work of this contract involved the construction of a synthetic baseball field playing surface and installation of l.e.d. lighting.</p> <p>This project is funded in part by the Recreation and Conservation Office, as well as Snohomish County and Marysville Little League.</p> <p>The City Council awarded the project on November 12, 2019 to Coast to Coast Turf at \$608,473.10 for the synthetic surfacing, and Musco Lighting at \$234,523.92 for the field lighting.</p> <p>The final contract amount of \$886,833.87, (5% above the bid amount), included a supplemental agreement for \$38,527.23 and 1 change order for \$5,309.62 valued at \$48,836.85.</p>													
<table> <tr> <td>Total Construction Cost:</td> <td>\$ 886,833.87</td> </tr> <tr> <td>Recreation and Conservation Office</td> <td>\$ 340,928.00</td> </tr> <tr> <td>Snohomish County Parks Neighborhood Imp. Fund</td> <td>\$ 50,000.00</td> </tr> <tr> <td><u>Marysville Little League</u></td> <td><u>\$ 35,000.00</u></td> </tr> <tr> <td>Total Funding:</td> <td>\$ 425,928.00</td> </tr> <tr> <td>Total Cost to City</td> <td>\$ 460,905.87</td> </tr> </table>		Total Construction Cost:	\$ 886,833.87	Recreation and Conservation Office	\$ 340,928.00	Snohomish County Parks Neighborhood Imp. Fund	\$ 50,000.00	<u>Marysville Little League</u>	<u>\$ 35,000.00</u>	Total Funding:	\$ 425,928.00	Total Cost to City	\$ 460,905.87
Total Construction Cost:	\$ 886,833.87												
Recreation and Conservation Office	\$ 340,928.00												
Snohomish County Parks Neighborhood Imp. Fund	\$ 50,000.00												
<u>Marysville Little League</u>	<u>\$ 35,000.00</u>												
Total Funding:	\$ 425,928.00												
Total Cost to City	\$ 460,905.87												

RECOMMENDED ACTION:
Staff recommends project acceptance of the Cedar Field Turf and Lighting Improvement project to start the 45-day lien filing period for project closeout.
RECOMMENDED MOTION:
I move to authorize the Council to accept the Cedar Field Turf and Lighting Improvement contract with Coast to Coast Turf and Musco Lighting in the amount of \$886,833.87, to start the 45-day lien period for project closeout.



PUBLIC WORKS

Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284
marysvillewa.gov

5/7/2020

Coast to Coast Turf, Inc.

**Subject: Cedar Field Improvements P2001
Notice of Physical Completion of Project**

Dear Steve:

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Friday, April 3, 2020. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting.

Please submit the following items for project closeout:

1. Affidavits of Wages Paid from Coast to Coast and Subcontractors
2. Certified payroll from Coast to Coast and Subcontractors

I will be issuing the "Notice of Completion of Public Works Contract" to LNI, DOR, and Employment Security.

It has been a pleasure working with Coast to Coast on this project. I look forward to working with you on future projects with the City.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kevin Nielsen", is written below the word "Sincerely,".



PUBLIC WORKS

Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284
marysvillewa.gov

5/7/2020

Musco Sports Lighting LLC.

**Subject: Cedar Field Improvements P2001
Notice of Physical Completion of Project**

Dear Tacy:

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Friday, April 3, 2020. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting.

Please submit the following items for project closeout:

1. Affidavits of Wages Paid from Musco and Subcontractors
2. Certified payroll from Musco and Subcontractors

I will be issuing the "Notice of Completion of Public Works Contract" to LNI, DOR, and Employment Security.

It has been a pleasure working with Musco on this project. I look forward to working with you on future projects with the City.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kevin Nielsen", is written over a light blue horizontal line.