


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: December 14, 2020

AGENDA ITEM:	
Project Acceptance – 2020 Biosolids Removal and Reuse Project	
PREPARED BY:	DIRECTOR APPROVAL:
Adam Benton, Project Engineer	
DEPARTMENT:	
Public Works, Engineering	
ATTACHMENTS:	
Notice of Physical Completion Letter	
BUDGET CODE:	AMOUNT:
402305594.563000, S2001	N/A
SUMMARY:	

The 2020 Biosolids Removal and Reuse Project allowed for onsite dredging, screening and dewatering of 15,100 dry tons of biosolids from the City’s Wastewater Treatment Plant (WWTP) lagoons. The project also included the hauling and land application of the dewatered and screened biosolids at a Department of Ecology (DOE) permitted Beneficial Use Facility.

City Council awarded the project to American Process Group, Inc. on April 13th, 2020 in the amount of \$8,397,697.00 including a management reserve of \$419,884.85. During the course of the project, two change orders were approved as follows: Change Order No. 1 (Management Reserve) – Pond 7 vegetation removal using an aquatic excavator and hauling of previously harvested biosolids and vegetation. First Amendment/Change Order No. 2 (Council Approved) – Removal of an additional 2,714 dry tons of biosolids from cells 7, 8, 9 and 10.

The total authorized amount as approved by Council for the project is \$10,101,157.60. The project was completed at a cost of \$9,879,965.76, which was \$221,191.84 or 2.19% below the revised total allocation.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council’s acceptance of the project for closeout.

<p>RECOMMENDED ACTION: Staff recommends that Council authorize the Mayor accept the 2020 Biosolids Removal and Reuse Project, starting the 60-day lien filing period for project closeout.</p> <p>RECOMMENDED MOTION: I move to authorize the Mayor to accept the 2020 Biosolids Removal and Reuse Project, starting the 60-day lien filing period for project closeout.</p>
--



MARYSVILLE
PUBLIC WORKS

November 5, 2020

American Process Group
Attn: John Prince
946 Boulder Blvd.
Stony Plain, AB T7Z 0E6

Dear John,

In accordance with Section 1-08.4 of the Special Provisions, this project was considered physically complete as of Sunday, November 1st, 2020. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. Please submit the following items for project closeout:

1. Affidavits of Wages Paid

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

It has been a pleasure working with American Process Group on this project. I look forward to working with you in the future.

Adam Benton
Project Engineer

(360) 363-8100

Public Works
80 Columbia Avenue
Marysville, WA 98270