


**CITY OF MARYSVILLE AGENDA BILL**

**EXECUTIVE SUMMARY FOR ACTION**

**CITY COUNCIL MEETING DATE: June 14<sup>th</sup>, 2021**

<b>AGENDA ITEM:</b>	
Project Acceptance: 2020 Pavement Preservation Program	
<b>PREPARED BY:</b>	<b>DIRECTOR APPROVAL:</b> 
Jason Cantu, Engineering Technician	
<b>DEPARTMENT:</b>	
Engineering	
<b>ATTACHMENTS:</b>	
Physical Completion Letter	
<b>BUDGET CODE:</b>	<b>AMOUNT:</b>
10200030.548000.TB001	N/A
<b>SUMMARY:</b>	

The 2020 Pavement Preservation project included pavement repair, planing bituminous pavement, 2-inch asphalt pavement resurfacing, sidewalk ramp replacement to meet ADA standards, utility adjustments, channelization, restoration and other miscellaneous work on sections of 67<sup>th</sup> PL NE, 67<sup>th</sup> St NE, Grove St, 67<sup>th</sup> Ave NE, and all of 44<sup>th</sup> St NE. This project was funded by the Transportation Benefit District.

On September 14, 2020, Council authorized a supplement to the construction contract to authorize additional overlays in Downtown, including sections of 10<sup>th</sup> St, 5<sup>th</sup> St, Columbia Ave, Alder Ave, and Quinn Ave.

The City Council awarded the 2020 Pavement Preservation to Reece Construction Company on May 11, 2020 for the bid amount of \$1,182,170.70 including a management reserve of \$100,000.00 for a total allocation of \$1,282,170.70. The project was completed in the amount of \$1,188,032.18, or \$5,861.48 (0.5%) above the bid amount.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications.

<b>RECOMMENDED ACTION:</b> Staff recommends that Council authorize the Mayor to accept the 2020 Pavement Preservation Program project, starting the 60-day lien-filing period for project closeout.
<b>RECOMMENDED MOTION:</b> I move to authorize the Mayor to accept the project.



**MARYSVILLE**  
**PUBLIC WORKS**

May 25, 2021

Reece Construction Company  
Attn: Sasha Conner  
PO Box 1531  
Marysville, WA 98270

Subject: 2020 Pavement Preservation Program – TB001  
Notice of Physical Completion of Project

Dear Sasha,

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of 4/22/2021.

This notification does not constitute completion, or final acceptance by the City per Section 1-05.11(2) of the Contract's General Special Provisions.

Recommendation for Final Acceptance will be sent to the City Council for approval at the first available council meeting. This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage bond upon receipt of the following.

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I
4. Affidavits of Wages Paid (including all subcontractors)

Thank you Sasha.

Best,

Jason Cantu  
Engineering Technician

(360) 363-8100

Public Works  
80 Columbia Avenue  
Marysville, WA 98270