


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: June 14th, 2021

AGENDA ITEM:	
Project Acceptance: 2020 Pavement Preservation Program	
PREPARED BY:	DIRECTOR APPROVAL: 
Jason Cantu, Engineering Technician	
DEPARTMENT:	
Engineering	
ATTACHMENTS:	
Physical Completion Letter	
BUDGET CODE:	AMOUNT:
10200030.548000.TB001	N/A
SUMMARY:	

The 2020 Pavement Preservation project included pavement repair, planing bituminous pavement, 2-inch asphalt pavement resurfacing, sidewalk ramp replacement to meet ADA standards, utility adjustments, channelization, restoration and other miscellaneous work on sections of 67th PL NE, 67th St NE, Grove St, 67th Ave NE, and all of 44th St NE. This project was funded by the Transportation Benefit District.

On September 14, 2020, Council authorized a supplement to the construction contract to authorize additional overlays in Downtown, including sections of 10th St, 5th St, Columbia Ave, Alder Ave, and Quinn Ave.

The City Council awarded the 2020 Pavement Preservation to Reece Construction Company on May 11, 2020 for the bid amount of \$1,182,170.70 including a management reserve of \$100,000.00 for a total allocation of \$1,282,170.70. The project was completed in the amount of \$1,188,032.18, or \$5,861.48 (0.5%) above the bid amount.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications.

RECOMMENDED ACTION: Staff recommends that Council authorize the Mayor to accept the 2020 Pavement Preservation Program project, starting the 60-day lien-filing period for project closeout.
RECOMMENDED MOTION: I move to authorize the Mayor to accept the project.



May 25, 2021

Reece Construction Company
Attn: Sasha Conner
PO Box 1531
Marysville, WA 98270

MARYSVILLE
PUBLIC WORKS

Subject: 2020 Pavement Preservation Program – TB001
Notice of Physical Completion of Project

Dear Sasha,

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of 4/22/2021.

This notification does not constitute completion, or final acceptance by the City per Section 1-05.11(2) of the Contract's General Special Provisions.

Recommendation for Final Acceptance will be sent to the City Council for approval at the first available council meeting. This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage bond upon receipt of the following.

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I
4. Affidavits of Wages Paid (including all subcontractors)

Thank you Sasha.

Best,

Jason Cantu
Engineering Technician

(360) 363-8100

Public Works
80 Columbia Avenue
Marysville, WA 98270