


**CITY OF MARYSVILLE AGENDA BILL**

**EXECUTIVE SUMMARY FOR ACTION**

**CITY COUNCIL MEETING DATE: May 23, 2022**

<b>AGENDA ITEM:</b>	
Project Acceptance - 2021 Citywide Road Re-Striping	
<b>PREPARED BY:</b>	<b>DIRECTOR APPROVAL:</b> 
Jesse Perrault	
<b>DEPARTMENT:</b>	
Public Works – Streets Division	
<b>ATTACHMENTS:</b>	
Notice of Physical Completion letter	
<b>BUDGET CODE:</b>	<b>AMOUNT:</b>
00110130.541000	
<b>SUMMARY:</b>	
<p>The 2021 Citywide Roadway Re-Striping project is an annual contract to re-paint 4-inch and 6-inch roadway traffic control paint striping, and C-Curbing, with water-borne paint in both yellow and white colors.</p> <p>City Council awarded the contract to Specialized Pavement Markings, LLC on July 12, 2021 in the amount of \$108,486.80, with a management reserve of \$10,849.00. After completing approximately 40% of the work, or \$45,266 of the contract amount, the project was suspended in October 2021 due to inclement weather. The contract termination date was extended through April 30, 2022, however, sufficiently dry weather did not occur prior to April 30<sup>th</sup> to allow for completion of the project. Therefore, the City and the Contractor mutually agreed to allow the contract to expire with the quantity of work performed and paid for. Staff recommends Council's acceptance of the project for closeout.</p> <p>All uncompleted striping will be completed in the 2022 annual re-striping contract, which was approved by Council on May 9, 2022.</p>	

<b>RECOMMENDED MOTION:</b>
I move to authorize the Mayor to accept the 2021 Citywide Roadway Re-striping Project, and start the 60-day lien filing period for project close-out.



**MARYSVILLE**  
PUBLIC WORKS

May 6, 2022

Specialized Pavement Markings, Inc.  
Atten: Tyler Pierce  
11095 SW Industrial Way, Suite A  
Tualatin, OR 97062

Subject: 2021 Citywide Roadway Re-stripping Project - PHYSICAL COMPLETION

Dear Mr. Pierce,

In accordance with the executed contract and contract time extension, this project is considered physically complete as of Monday May 2nd, 2022. Approximately 40% of the contracted work was completed due to inclement weather, and the project will be closed-out based on the quantity of work performed to date, and paid for under pay request No. 1.

This notification does not constitute final acceptance. Final acceptance and release of the 5% retainage will happen upon approval by L&I after submittal of the Notice of Completion of Public Works Contract form. This Notice of Completion of Public Works Contract form will be sent to the following:

1. Department of Revenue
2. Employment Security Department
3. Department of L&I

It has been a pleasure working with Specialized Pavement Markings, Inc. on this project. The City looks forward to working with you on future projects.

Sincerely,

CITY OF MARYSVILLE  
Jesse Perrault  
Streets Division Supervisor  
Public Works Department

(360) 363-8100

Public Works  
80 Columbia Avenue  
Marysville, WA 98270