


**CITY OF MARYSVILLE AGENDA BILL**

**EXECUTIVE SUMMARY FOR ACTION**

**CITY COUNCIL MEETING DATE: July 25, 2022**

<b>AGENDA ITEM:</b>	
Project Acceptance – 8 <sup>th</sup> ST Improvements	
<b>PREPARED BY:</b>	<b>DIRECTOR APPROVAL:</b>
Kyle Woods	
<b>DEPARTMENT:</b>	
Public Works, Engineering	
<b>ATTACHMENTS:</b>	
Notice of Physical Completion Letter	
<b>BUDGET CODE:</b>	<b>AMOUNT:</b>
30500030.563000, TB101	N/A
<b>SUMMARY:</b>	

The 8<sup>th</sup> Street Improvements project included a full asphalt overlay of 8<sup>th</sup> Street from State Avenue to Ash Avenue, traffic signal modifications at 8<sup>th</sup>/State to provide dedicated left turns in the east and westbound direction, curb extensions and conversion to an all-way stop at the intersection of 8<sup>th</sup>/Cedar, installation of “pork chop” islands at the intersections of 5<sup>th</sup>/State and 7<sup>th</sup>/State, and miscellaneous utility, sidewalk and roadway striping modifications. These improvements were required to mitigate the traffic impacts from the civic campus project.

City Council awarded the project to SRV Construcion, Inc. on November 22, 2021 in the amount of \$684,910.50, as well as a management reserve of \$68,491.05, for a total allocation of \$753,401.55.

The project was completed at a cost of \$603,485.66, which was below the awarded amount and therefore Management reserve was not used

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council’s acceptance of the project for closeout.

<p><b>RECOMMENDED MOTION:</b> I move to authorize the Mayor to accept the 8<sup>th</sup> Street Improvements project, starting the 60-day lien filing period for project closeout.</p>
--



**MARYSVILLE**  
PUBLIC WORKS

July 1, 2021

SRV Construction  
Attn: Jim Jauron  
PO Box 507  
Anacortes, WA 98221

**SUBJECT: 8<sup>th</sup> ST Improvements – NOTICE OF PHYSICAL COMPLETION**

Dear Jim,

In accordance with Section 01 70 00 of the Special Provisions, this project was considered physically complete as of June 1, 2022. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. Please submit the following items for project closeout:

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

It has been a pleasure working with SRV Construction, Inc. on this project. I look forward to working with you in the future.

Kyle Woods  
Project Engineer

(360) 363-8100

Public Works  
80 Columbia Avenue  
Marysville, WA 98270