


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: July 25, 2022

| | |
|---|--|
| AGENDA ITEM: | |
| Project Acceptance - 2021 Pavement Preservation Program | |
| PREPARED BY: | DIRECTOR APPROVAL: |
| Nick Greene, Project Engineer |  |
| DEPARTMENT: | |
| Engineering | |
| ATTACHMENTS: | |
| Physical Completion Letter | |
| BUDGET CODE: | AMOUNT: |
| 11430090.548000.TB003 | N/A |
| SUMMARY: | |

The 2021 Pavement Preservation project included pavement repair, planing bituminous pavement, 2-inch asphalt pavement resurfacing, sidewalk ramp replacement to meet ADA standards, utility adjustments, channelization, restoration and other miscellaneous work on 47th Ave NE from 76th St NE to 84th St NE and on State Avenue from Grove Street to 80th St NE. The project was funded by the Transportation Benefit District.

The City Council awarded the 2021 Pavement Preservation to Cadman Materials, Inc on June 14, 2021 for the bid amount of \$795,592.50 including a management reserve of \$79,559.25 for a total allocation of \$875,151.75. The project was completed in the amount of \$754,959.98, or \$40,632.352 (5.1%) below the bid amount.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications.

| |
|--|
| <p>RECOMMENDED MOTION: I move to authorize the Mayor to accept the 2021 Pavement Preservation Program project, starting the 60-day lien filing period for project closeout.</p> |
|--|



MARYSVILLE
PUBLIC WORKS

Apr 11, 2022

Cadman Materials, Inc
Attn: Satya,
7554 185th Ave NE, Suite 100
Redmond, WA 98052

Subject: **2021 Pavement Preservation Program – TB003**
Notice of Physical Completion of Project

Dear Satya,

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of 4/11/2022.

This notification does not constitute completion, or final acceptance by the City per Section 1-05.11(2) of the Contract's General Special Provisions.

Recommendation for Final Acceptance will be sent to the City Council for approval at the first available council meeting. This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage bond upon receipt of the following.

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I
4. Affidavits of Wages Paid (including all subcontractors)

Thank you Satya.

Best,

Nick Greene, EIT
Project Engineer

(360) 363-8100

Public Works
80 Columbia Avenue
Marysville, WA 98270