


**CITY OF MARYSVILLE AGENDA BILL**

**EXECUTIVE SUMMARY FOR ACTION**

**CITY COUNCIL MEETING DATE: September 26, 2022**

|   |   |
|---|---|
| <b>AGENDA ITEM:</b>   |   |
| Project Acceptance – 2022 Citywide Roadway Re-Striping  |   |
| <b>PREPARED BY:</b>   | <b>DIRECTOR APPROVAL:</b><br> |
| Jake Wetzel, Street Supervisor  |   |
| <b>DEPARTMENT:</b>  |   |
| Public Works – Streets Division   |   |
| <b>ATTACHMENTS:</b>   |   |
| Notice of Physical Completion Letter  |   |
| <b>BUDGET CODE:</b>   | <b>AMOUNT:</b>  |
| 00110564.548000   | N/A   |
| <b>SUMMARY:</b>   |   |
| <p>The 2022 Citywide Roadway Re-Striping project is an annual contract to repaint approximately 988,978 lineal feet of 4-inch and 6-inch roadway traffic control paint striping with water-borne paint in both yellow and white colors.</p> <p>The City Council awarded the contract to Specialized Pavement Markings, LLC on May 9<sup>th</sup>, 2022 in the amount of \$147,638.36, including a management reserve of \$14,763.84, for a total allocation of \$162,402.20. The project was completed on August 30<sup>th</sup>, 2022 for \$145,604.70, which was under the contract amount and within management reserve.</p> <p>Work performed under this contract was inspected by City staff, and determined to be physically complete in accordance with the approved plans and specifications.</p> |   |

**RECOMMENDED MOTION:**  
I move to authorize the Mayor to accept the 2022 Citywide Road Re-Striping project, starting a 60-day lien filing period for project closeout.



September 1, 2022

Specialized Pavement Markings, LLC  
175 Roy Road SW Building C  
Pacific, WA 98047

**MARYSVILLE**  
**PUBLIC WORKS**

Subject: 2022 Roadway Re-striping Project  
Notice of Physical Completion of Project

Dear Tyler Pierce,

This project was considered physically complete as of (8/31/2022). This notification does not constitute final acceptance by the City. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage upon receipt of the following.

1. Affidavits of Wages Paid (including all subcontractors)
2. Certificate of Release from the Department of Revenue
3. Certificate of Release from the Employment Security Department
4. Certificate of Release from the Department of L&I

It has been a pleasure working with you on this project. I hope that you will consider bidding on future projects with the City.

Sincerely,  
Jake Wetzel

(360) 363-8100

Public Works  
80 Columbia Avenue  
Marysville, WA 98270