


**CITY OF MARYSVILLE AGENDA BILL**

**EXECUTIVE SUMMARY FOR ACTION**

**CITY COUNCIL MEETING DATE: April 25<sup>th</sup>, 2022**

<b>AGENDA ITEM:</b>	
Project Acceptance – Comeford Reservoir Recoat	
<b>PREPARED BY:</b>	<b>DIRECTOR APPROVAL:</b>
David Rasar, Engineering Technician	
<b>DEPARTMENT:</b>	
Public Works, Engineering	
<b>ATTACHMENTS:</b>	
Notice of Physical Completion Letter	
<b>BUDGET CODE:</b>	<b>AMOUNT:</b>
40220594.563000.W2101	N/A
<b>SUMMARY:</b>	

This project consisted of removing existing exterior coating by blasting to bare steel, provided new exterior coating with City logo on two sides, interior spot repair, installation of two additional lanyard anchors, and installation of holiday lighting for the Comeford Park elevated reservoir that is no longer used for potable water storage but is being maintained as a historic landmark.

City Council awarded the project to Mericka Group, LLC on September 13, 2021 in the amount of \$447,911.40, as well as a management reserve of \$44,791.14 for a total allocation of \$492,702.54. The project was completed at a cost of \$470,090.56, which was \$22,611.98 or 5.0% over the original bid amount but within management reserve.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council's acceptance of the project for closeout.

**RECOMMENDED MOTION:**

I move to authorize the Mayor to accept the Comeford Reservoir Recoat project, starting the 60-day lien filing period for project closeout.



**MARYSVILLE**  
PUBLIC WORKS

March 4<sup>th</sup>, 2021

Mericka Group, LLC  
Attn: Shane Hadaller  
1504 Valecroft Ave  
Westlake Village, CA

**SUBJECT: COMEFORD RESERVOIR RECOAT PROJECT – NOTICE OF PHYSICAL COMPLETION**

Dear Shane,

In accordance with Section 1-01.3 of the 2022 WSDOT Standard Specifications, this project was considered physically complete as of Wednesday, March 3<sup>rd</sup>, 2022. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval after the final project payment is issued. Please submit the following items for project closeout:

1. Affidavits of Wages Paid
2. Final Project Pay Request

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

Please feel free to contact me at 360-363-8275.

Sincerely,

David Rasar  
Engineering Technician

(360) 363-8100

Public Works  
80 Columbia Avenue  
Marysville, WA 98270