CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: 9/14/2015

AGENDA ITEM:	
Project Acceptance – 67 th Ave NE Overlay (88 th St NE to	108 th St NE)
PREPARED BY:	DIRECTOR APPROVAL:
Jeff Laycock, Project Manager	
DEPARTMENT:	AC 000
Public Works, Engineering	
ATTACHMENTS:	
Notice of Physical Completion Letter, Vicinity Map	
BUDGET CODE:	AMOUNT:
30500030.563000, R1502	N/A
30500030.563000, R1502	N/A

SUMMARY:

The 67th Ave NE Overlay project from north of 88th St NE to 108th St NE included the replacement of sidewalk ramps to meet ADA, a full width grind and 2-inch overlay, pavement repair and replacement of pavement markings.

City Council awarded the project to Lakeside Industries on June 8, 2015 in the amount of \$519,878.50 including a management reserve of \$50,000.00. The project was completed at a cost of \$487,808.72, which was \$32,069.78 or 6.17% below the original bid amount.

The project was funded in part by the federal Surface Transportation Program (STP) towards pavement preservation projects. The City will be able to recover approximately \$407,320.28 or 83.5% of the total construction cost. The total construction cost to the City for this project was \$80,488.43 or 13.5% match.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council's acceptance of the project for closeout.

RECOMMENDED ACTION:

Staff recommends that Council authorize the Mayor to accept the 67th Ave NE Overlay (88th St NE to 108th St NE) project, starting the 45-day lien filing period for project closeout.

PUBLIC WORKS



Kevin Nielsen, Director

80 Columbia Avenue Marysville, Washington 98270 Phone (360) 363-8100 Fax (360) 363-8284

August 27, 2015

Lakeside Industries, Inc. PO Box 247 14282 Galaxy Way Monroe, WA 98272

Subject: 67th Ave NE Overlay - Notice of Physical Completion

Dear Jaime,

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Friday, August 14, 2015. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. Please submit the following items for project closeout:

1. Affidavits of Wages Paid

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

- 1. Certificate of Release from the Department of Revenue
- 2. Certificate of Release from the Employment Security Department
- 3. Certificate of Release from the Department of L&I

It has been a pleasure working with Lakeside Industries on this project. I look forward to working with you on future projects with the City.

Sincerely,

Jeff Laycock, PE Project Manager

