


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: April 22nd, 2019

AGENDA ITEM:	
Project Acceptance – 2018 Pavement Preservation Program	
PREPARED BY:	DIRECTOR APPROVAL:
Kyle Hays / Project Engineer	
DEPARTMENT:	
Engineering	
ATTACHMENTS:	
Notice of Physical Completion Letter, Vicinity Map	
BUDGET CODE:	AMOUNT:
10200030.548000 TB801	\$ 1,335,761.46
SUMMARY:	


The 2018 Pavement Preservation Program project involved approximately 40,000 SY of asphalt pavement resurfacing at 3 locations (136th St, 84th St, 52nd St). This project was funded by the Transportation Benefit District.

City Council awarded the project to Cadman Materials Inc on May 29th, 2018 in the amount of \$1,214,328.60 including a management reserve of \$121,432.86 for a total allocation of \$1,335,761.46. The project was completed at a cost of \$1,031,846.05, which was \$182,482.55 or 15.03% below the original bid amount.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications.

RECOMMENDED ACTION:

Staff recommends that Council authorize the Mayor accept the 2018 Pavement Preservation Project, starting the 45-day lien filing period for project closeout.



VICINITY MAP



PUBLIC WORKS
Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284

March 20th, 2019

Cadman Materials, Inc.
Attn: Greg Davis
7554 185th Ave NE – Ste 100
Redmond, WA 98052

Subject: 2018 Pavement Preservation Program – Notice of Physical Completion

Dear Greg,

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of March 20th, 2019. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. Please submit the following items for project closeout:

1. Affidavits of Wages Paid

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

It has been a pleasure working with Cadman Materials on this project. I look forward to working with you in the future.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kyle Hays", is written over a horizontal line.

Kyle Hays
Project Engineer