


**CITY OF MARYSVILLE AGENDA BILL**  
**EXECUTIVE SUMMARY FOR ACTION**

**CITY COUNCIL MEETING DATE: September 14, 2020**

<b>AGENDA ITEM:</b>	
Project Acceptance – 83 <sup>rd</sup> and Soper Intersection Improvements Project	
<b>PREPARED BY:</b>	<b>DIRECTOR APPROVAL:</b>
Kyle Woods, Project Engineer	
<b>DEPARTMENT:</b>	
Engineering	
<b>ATTACHMENTS:</b>	
Physical Completion Letter	
<b>BUDGET CODE:</b>	<b>AMOUNT:</b>
30500030.563000.R1705	N/A
<b>SUMMARY:</b>	
<p>City Council awarded the 83<sup>rd</sup> and Soper Intersection Improvements Project to Reece Construction on April 13, 2020 for the bid amount of \$773,059.70 including Washington State Sales Tax (WSST.) The project was completed in the amount of \$634,737.14 (\$138,322.56 or 18% below the bid amount).</p> <p>The work performed under this Contract, including final “punch-list” items, was inspected by the City’s project engineer and is certified physically complete as of August 3, 2020 in accordance with the approved plans and specifications.</p>	

<b>RECOMMENDED ACTION:</b>
Staff recommends that Council authorize the Mayor to accept the 83 <sup>rd</sup> and Soper Intersection Improvements Project, starting the 45-day lien filing period for project closeout.
<b>RECOMMENDED MOTION:</b>
I move to authorize the Mayor to accept the project.



**PUBLIC WORKS**  
Kevin Nielsen, *Director*

80 Columbia Avenue  
Marysville, Washington 98270  
Phone (360) 363-8100  
Fax (360) 363-8284  
marysvillewa.gov

8/10/2020

Reece Construction Company

**Subject: 83<sup>rd</sup> AVE NE and Soper Hill Road Intersection Improvements R1705  
Notice of Physical Completion of Project**

Dear Sasha:

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Monday, August 3, 2020. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the September 28, 2020 Council meeting.

Please submit the following items for project closeout:

1. Affidavits of Wages Paid from Reece and Subcontractors
2. Certified payroll from Reece and Subcontractors

I will be issuing the "Notice of Completion of Public Works Contract" to LNI, DOR, and Employment Security.

It has been a pleasure working with Reece on this project. I look forward to working with you on future projects with the City.

Sincerely,

A handwritten signature in black ink, appearing to be "Kevin Nielsen", written in a cursive style.