


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: March 28, 2022

AGENDA ITEM:	
Project Acceptance – Centennial Trail Connector	
PREPARED BY:	DIRECTOR APPROVAL:
Kyle Woods	
DEPARTMENT:	
Public Works, Engineering	
ATTACHMENTS:	
Notice of Physical Completion Letter	
BUDGET CODE:	AMOUNT:
31000076.563000, P1601	N/A
SUMMARY:	

The Centennial Trail Connector project included the development of approximately 1.5 miles of a multi-use trail, connecting Bayview Trail to Centennial Trail. The project also constructed improvements to the intersection at 84th St NE and 83rd Ave NE, stormwater facilities, sidewalks, and other misc. work. The project was mostly funded in part by WSDOT and the Department of Commerce.

City Council awarded the project to Trimaxx Construction, Inc. on January 11, 2021 in the amount of \$1,316,359.58, as well as a Management Reserve of \$133,640.42, for a total allocation of \$1,450,000.00.

The project was completed at a cost of \$1,314,449.75 which was below the awarded amount and therefore Management Reserve was not used.

Construction Total	\$1,314,449.75
WSDOT Grant:	\$462,500.00
Dept. Of Commerce Grant	\$622,740.00

Total Construction Cost to City (P1601) \$229,209.75

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council’s acceptance of the project for closeout.

RECOMMENDED MOTION:
 I move to authorize the Mayor to accept the Centennial Trail Connector project, starting the 60-day lien filing period for project closeout.



MARYSVILLE
PUBLIC WORKS

July 30, 2021

Trimaxx Construction
Attn: Chris Monson
2112 Buchanan Loop
Ferndale, WA 98248

SUBJECT: Centennial Trail Connector – NOTICE OF PHYSICAL COMPLETION

Dear Chris,

In accordance with Section 01 70 00 of the Special Provisions, this project was considered physically complete as of today, Friday, July 30th, 2021. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. Please submit the following items for project closeout:

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

It has been a pleasure working with Trimaxx Construction, Inc. on this project. I look forward to working with you in the future.

Kyle Woods
Project Engineer

(360) 363-8100

Public Works
80 Columbia Avenue
Marysville, WA 98270