


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: March 11, 2013

AGENDA ITEM: Project Acceptance–Whiskey Ridge Sewer Extension & Soper Hill Rd Water Main	
PREPARED BY: Jeff Laycock, Project Manager	DIRECTOR APPROVAL: 
DEPARTMENT: Public Works, Engineering	
ATTACHMENTS: Notice of Physical Completion Letter, Vicinity Map	
BUDGET CODE: 40145040.549200, S0903 40220594.563000, W1102	AMOUNT: N/A

SUMMARY:

The Whiskey Ridge Sewer Extension project included the extension of approximately 1,580-feet of 12-inch gravity sewer from an existing manhole located 200 west of the intersection of Soper Hill Rd and 83rd Ave NE and east to the intersection of Soper Hill Rd and 87th Ave NE.

The Soper Hill Rd Water Main project included improvements that are required for the City's acquisition of the PUD water system. This included the construction of 2,200-feet of 12-inch water main from the City of Marysville/City of Lake Stevens limit west of 83rd Ave NE to the intersection of Soper Hill Rd and 87th Ave NE.

City Council awarded the project to SRV Construction, Inc. on July 23, 2012 in the amount of \$709,212.30 including a management reserve of \$70,000.00 for a total of \$779,212.30. The project was completed at a cost of \$734,616.48, which was \$25,404.18 or 3.6% above the original bid amount but within the management reserve.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council's acceptance of the project for closeout.

RECOMMENDED ACTION:

Staff recommends that Council authorize the Mayor to accept the Whiskey Ridge Sewer Extension and Soper Hill Rd Water Main project, starting the 45-day lien filing period for project closeout.



PUBLIC WORKS

Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284
marysvillewa.gov

February 8, 2013

SRV Construction, Inc.
PO Box 481
Oak Harbor, WA 98277

Subject: Whiskey Ridge Sewer and Soper Hill Rd Water Main – Notice of Physical Completion

Dear Mr. Snyder:

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Friday, February 8, 2013.

This notification does not constitute completion, or final acceptance by the City per Section 1-05.11(2) of the Contract's General Special Provisions.

Please submit to me as soon as possible the following in order to close out this project:

1. A final pay request.

Recommendation for Final Acceptance will be sent to the City Council for approval at the first available council meeting pending the above items to close out the project have been completed. This date of final acceptance shall start the forty-five (45) day lien period for the release of your retainage upon receipt of the following.

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I
4. Affidavit of Wages Paid (to be submitted by SRV to the City)

As always, it has been a pleasure working with you and the rest of the SRV staff on this project. I look forward to working with you on future projects.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeff Laycock".

Jeff Laycock, PE
Project Manager

