CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: April 28, 2014

AGENDA ITEM:	
Project Acceptance – State Ave Overlay (92 nd St NE to 100 th St NE)	
PREPARED BY:	DIRECTOR APPROVAL:
Jeff Laycock, Project Manager	
DEPARTMENT:	& W
Public Works, Engineering	-
ATTACHMENTS:	
Notice of Physical Completion Letter, Vicinity Map	
BUDGET CODE:	AMOUNT:
30500030.563000, R1301	N/A

SUMMARY:

The State Ave Overlay project included replacing sidewalk ramps to meet ADA, a full width grind and 2-inch overlay, installation of vehicle video detection and loop replacement, and replacing pavement markings.

City Council awarded the project to Granite Construction Company on July 8, 2013 in the amount of \$472,920.00 including a management reserve of \$27,080.00. The project was completed at a cost of \$432,930.11, which was \$39,989.89 or 8.46% below the original bid amount.

The project was funded in part by the federal Surface Transportation Program (STP) towards pavement preservation projects. The City was able to recoup \$374,484.55 or 86.5% of the total construction cost. The total construction cost to the City for this project was \$58,445.56 or 13.5% match.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council's acceptance of the project for closeout.

RECOMMENDED ACTION:

Staff recommends that Council authorize the Mayor to accept the State Ave Overlay (92nd St NE to 100th St NE) project, starting the 45-day lien filing period for project closeout.

PUBLIC WORKS

Kevin Nielsen, Director



80 Columbia Avenue Marysville, Washington 98270 Phone (360) 363-8100 Fax (360) 363-8284

December 11, 2013

Granite Construction Company Attn: Beth Duffus 1525 E Marine View Drive Everett, WA 98201

Subject: State Ave Overlay (92nd St NE to 100th St NE) Project – Notice of Physical Completion

Dear Beth,

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Wednesday, December 11, 2013. The project will be subject to federal inspection in accordance with Section 1-07.12 of the Special Provisions.

This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval upon acceptance by WSDOT and at the first available council meeting.

You will also be required to submit the following:

- 1. Affidavit of Wages Paid (to be submitted by Granite to the City)
- 2. DBE Quarterly Report
- 3. Execute Change Order for Verification Testing (to be prepared by the City once the City receives invoice from WSDOT).
- 4. Process a final pay request (to be prepared by the City once the change order is executed).

Upon obtaining all affidavits and acceptance I will submit a notice of completion of public works project to obtain the following:

- 1. Certificate of Release from the Department of Revenue
- 2. Certificate of Release from the Employment Security Department
- 3. Certificate of Release from the Department of L&I

It has been a pleasure working with Granite on this project. I look forward to working with you on future projects with the City.

Sincerely,

Jeff Laycock, PE Project Manager

