


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: November 27th, 2017

AGENDA ITEM:	
Project Acceptance – 2017 Pavement Preservation Program	
PREPARED BY:	DIRECTOR APPROVAL: 
Adam Benton	
DEPARTMENT:	
Engineering	
ATTACHMENTS:	
Notice of Physical Completion Letter	
BUDGET CODE:	AMOUNT:
10200030.548000, TB701	N/A
SUMMARY:	
<p>The 2017 Pavement Preservation Program project allowed for a combination of pavement repair, resurfacing, curp ramp replacements and channelization on portions of 51st Avenue NE, 67th Avenue NE, 71st Avenue NE and 92nd Street NE. The program was funded by the Transportation Benefit District.</p> <p>City Council awarded the project to Cadman Materials, Inc. on May 22nd, 2017 in the amount of \$956,239.45 including a management reserve of \$95,623.95 for a total allocation of \$1,051,863.40.</p> <p>On July 24th, 2017, City Council approved a change order adding funding, in the amount of \$250,000.00, for the repairs and resurfacing of 71st Avenue NE and 92nd Street NE. This change order increased the total allocation to \$1,301,863.40.</p> <p>The project was completed at a cost of \$1,162,220.01, which was \$139,643.39 or 10.73% under the original bid amount plus the change order.</p> <p>Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications.</p>	

RECOMMENDED ACTION:

Staff recommends that Council authorize the Mayor to accept the 2017 Pavement Preservation Program project, starting the 45-day lien filing period for project closeout.



PUBLIC WORKS
Kevin Nielsen, *Director*

80 Columbia Avenue
Marysville, Washington 98270
Phone (360) 363-8100
Fax (360) 363-8284

November 3rd, 2017

Cadman Materials, Inc.
Attn: Doug Norem
20700 44th Avenue W #240
Lynnwood, WA 98036

Subject: 2017 Pavement Preservation Program – Notice of Physical Completion

Dear Doug,

In accordance with Section 1-05.11(2) of the Special Provisions, this project was considered physically complete as of Thursday, November 2nd, 2017. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval at the first available council meeting. Please submit the following items for project closeout:

1. Affidavits of Wages Paid

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

It has been a pleasure working with Cadman Materials, Inc. on this project. I look forward to working with you in the future.

Sincerely,

A handwritten signature in blue ink that reads "Adam Benton".

Adam Benton
Project Engineer