

CITY OF MARYSVILLE AGENDA BILL
EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: January 11, 2020

AGENDA ITEM:	
Project Acceptance – WWTP Headworks Retrofit Project	
PREPARED BY:	DIRECTOR APPROVAL:
Patrick Gruenhagen, Senior Project Manager	KL for KC
DEPARTMENT:	
Public Works, Engineering	
ATTACHMENTS:	
Notice of Physical Completion Letter	
BUDGET CODE:	AMOUNT:
40230594.563000, S-1503	N/A
SUMMARY:	

The WWTP Headworks Retrofit Project involved a comprehensive upgrade of the Wastewater Treatment Plant headworks facility, including demolition of the existing bar screens, washer/compactor, Parshall flume, controls, and overflow pipeline; filling a portion of Lagoon Cell 1A; rehabilitation/replacement of the influent screw pumps and re-grouting the screw pump channels; and installation of new screens and washer/compactors.

On March 5, 2019, the City Council awarded the project to McClure & Sons, Inc., in the amount of \$3,950,469.25 including Washington State Sales Tax. During the course of the project, six (6) change orders were administered; notable changes included replacement (*versus planned rehabilitation*) of two of the three influent screw pumps, addition of a hermetically-sealed high level float switch in the channel upstream of the bar screens, and negotiated settlement to cover unforeseen costs to the contractor arising from the COVID-19 pandemic.

The total authorized amount as approved by Council for the project is \$4,246,754.44, including a 7.5% Management Reserve equaling \$296,285.19. By comparison, the project was completed at a cost of \$4.16 Million — just 5.4% beyond the contract amount as awarded.

Work performed under this contract was inspected by City staff and found to be physically complete in accordance with the approved plans and specifications. Staff recommends Council’s acceptance of the project for closeout.

RECOMMENDED ACTION:

Staff recommends that Council authorize the Mayor accept the WWTP Headworks Retrofit Project, starting the 60-day lien filing period for project closeout.

RECOMMENDED MOTION:

I move to authorize the Mayor to accept the WWTP Headworks Retrofit Project, starting the 60-day lien filing period for project closeout.



MARYSVILLE
PUBLIC WORKS

December 28, 2020

McClure & Sons, Inc.
Attn: John Ogorsolka
15714 Country Club Drive
Mill Creek, WA 98012

Dear John,

In accordance with Section 1-08.4 of the Special Provisions, this project was considered physically complete as of today, December 28, 2020. This notification does not constitute final acceptance. Recommendation for final acceptance will be sent to the City Council for approval in January, as we have discussed. Please submit the following items for project closeout:

1. Affidavits of Wages Paid

Upon obtaining receipt of the above items and acceptance I will submit a notice of completion of public works project to obtain the following:

1. Certificate of Release from the Department of Revenue
2. Certificate of Release from the Employment Security Department
3. Certificate of Release from the Department of L&I

I know that I speak for my counterparts here at the City when I say that it has been a pleasure working with McClure & Sons on the project, and I would welcome the opportunity to work again with you and your team at some point in the future.

CITY OF MARYSVILLE

Patrick Gruenhagen, P.E.
Senior Project Manager

(360) 363-8100

Public Works
80 Columbia Avenue
Marysville, WA 98270