



MARYSVILLE
PUBLIC WORKS

TO: Debbie Anderson, Vandervort Architects
FROM: Ryan Keefe, Water Operations Lead II
DATE: June 26th, 2023
SUBJECT: 1902 Grove St, Spitzenberg Apartments

Water Operations has performed a fire flow test as requested for 1902 Grove St. The results were as follows:

Static: 55 psi
Residual: 52 psi
Pitot: 23 psi
GPM: 809
GPM @ 20 psi: 3048

The test was performed using Hose Monster equipment with the GPM taken from their flow chart. The GPM @ 20 psi was determined using the hydrant flow test calculator located on the Hose Monster website.

Any questions please contact me at 360-363-8168 or rkeefe@marysvillewa.gov.

(360) 363-8100

Public Works
80 Columbia Avenue
Marysville, WA 98270