

TO: Adele Ash, Land Technologies, Inc.

FROM: Ryan Keefe, Water Operations Lead II

DATE: June 1<sup>st</sup>, 2022

**MARYSVILLE** 

**PUBLIC WORKS** 

SUBJECT: Fire Flow Test for Quality Auto Center, 15223 Smokey Point

Blvd

Water Operations has performed a fire flow test as requested for Quality Auto Center. The results were as follows:

Static: 52 psi

Residual: 50 psi

Pitot: 51 psi

GPM: 1205

GPM @ 20 psi: 5385

The test was performed using Hose Monster equipment with the GPM taken from their flow chart. The GPM @ 20 psi was determined using the hydrant flow test calculator located on the Hose Monster website. Our north end system has a pump that runs periodically depending on system demand. This may increase system pressure 1-2 psi when running. The plant was running at the time of this test.

Any questions please contact me at 360-363-8168 or <a href="mailto:rkeefe@marysvillewa.gov">rkeefe@marysvillewa.gov</a>.

(360) 363-8100

Public Works 80 Columbia Avenue Marysville, WA 98270