



**MARYSVILLE**  
**PUBLIC WORKS**

TO: Justin Hooks  
FROM: Ryan Keefe, Water Operations Lead II  
DATE: October 3<sup>rd</sup>, 2022  
SUBJECT: Fire Flow Test for Sunnyside Village, 3121 66<sup>th</sup> Ave NE

Water Operations has performed a fire flow test as requested for Sunnyside Village. The results were as follows:

Static: 80 psi  
Residual: 58 psi  
Pitot: 54 psi  
GPM: 1239  
GPM @ 20 psi: 2130

The test was performed using Hose Monster equipment with the GPM taken from their flow chart. The GPM @ 20 psi was determined using the hydrant flow test calculator located on the Hose Monster website.

Any questions please contact me at 360-363-8168 or [rkeefe@marysvillewa.gov](mailto:rkeefe@marysvillewa.gov).

(360) 363-8100

Public Works  
80 Columbia Avenue  
Marysville, WA 98270