



MARYSVILLE
PUBLIC WORKS

TO: Adele Ash, Land Technologies, Inc.
FROM: Ryan Keefe, Water Operations Lead II
DATE: June 21st, 2023
SUBJECT: Fire Flow Test for Peterson Property, 163XX Smokey Pt Blvd

Water Operations has performed a fire flow test as requested for the Peterson property. The results were as follows:

Static:	54 psi
Residual:	50 psi
Pitot:	47 psi
GPM:	1156
GPM @ 20 psi:	3671

The test was performed using Hose Monster equipment with the GPM taken from their flow chart. The GPM @ 20 psi was determined using the hydrant flow test calculator located on the Hose Monster website. Our north end system has a pump that runs periodically depending on system demand. This may increase system pressure 1-2 psi when running. The plant was running at the time of this test.

Any questions please contact me at 360-363-8168 or rkeefe@marysvillewa.gov.

(360) 363-8100

Public Works
80 Columbia Avenue
Marysville, WA 98270