



MARYSVILLE
PUBLIC WORKS

TO: Benny Kim
FROM: Ryan Keefe, Water Operations Lead II
DATE: October 25th, 2023
SUBJECT: Margaret Estate Apartment, 9706 55th Ave NE

Water Operations has performed a fire flow test as requested for 9706 55th Ave NE. The results were as follows:

Static:	71 psi
Residual:	67 psi
Pitot:	36 psi
GPM:	1012
GPM @ 20 psi:	4000

The test was performed using Hose Monster equipment with the GPM taken from their flow chart. The GPM @ 20 psi was determined using the hydrant flow test calculator located on the Hose Monster website.

Any questions please contact me at 360-363-8168 or rkeefe@marysvillewa.gov.

(360) 363-8100

Public Works
80 Columbia Avenue
Marysville, WA 98270