


CITY OF MARYSVILLE AGENDA BILL

EXECUTIVE SUMMARY FOR ACTION

CITY COUNCIL MEETING DATE: November 22, 2021

AGENDA ITEM: Supplemental Agreement No. 1 to Professional Services Agreement with WH Pacific Inc. for Construction Support Services for the State Avenue HSIP (3 rd to 80 th) Project	
PREPARED BY: Steven Miller, Project Manager	DIRECTOR APPROVAL: 
DEPARTMENT: Engineering	
ATTACHMENTS: Supplemental Agreement No. 1	
BUDGET CODE: 30500030.563000, R1302	AMOUNT: \$0
SUMMARY: The City contracted with WH Pacific, Inc. on April 19, 2021 to provide construction management, inspection, and material testing services for the State Avenue HSIP (3 rd to 80 th) project. The project includes various signal improvements along State Ave and replacement of the signal at 80 th ST NE. The construction contract was awarded to Colacurcio Brothers, Inc. on March 22, 2021. Concrete work and other activities have been completed for the project. However, fabrication for the signal poles needed to finish the project has been delayed due to industry conditions. This has impacted the project schedule, resulting in a suspension of operations until the poles are available, currently expected in April 2022. Due to the extended project schedule, a no-cost time extension of the expiring professional services agreement with WH Pacific, Inc. is requested to extend the agreement thru December 31, 2022.	
RECOMMENDED MOTION: I move to authorize the Mayor to sign and execute the no-cost Supplemental Agreement no. 1 to the City's Professional Services Agreement with WH Pacific, Inc., extending the agreement end date to December 31, 2022.	



**Washington State
Department of Transportation**

Supplemental Agreement Number <u>1</u>		Organization and Address	
Original Agreement Number HSIP 2691(005)		19201 120TH Ave NE, STE 201 Bothell, WA 98011	
Project Number R1302		Execution Date	Completion Date 12/31/2022
Project Title State Avenue HSIP (3rd to 80th)		New Maximum Amount Payable N/A	
Description of Work Construction management, inspection, and materials testing services.			

The Local Agency of Marysville, WA
desires to supplement the agreement entered in to with WH Pacific Inc.
and executed on 04/19/2021 and identified as Agreement No. HSIP 2691(005)

All provisions in the basic agreement remain in effect except as expressly modified by this supplement.
The changes to the agreement are described as follows:

I

Section 1, SCOPE OF WORK, is hereby changed to read:
N/A

II

Section IV, TIME FOR BEGINNING AND COMPLETION, is amended to change the number of calendar days for completion of the work to read: Time of completion is extended to 12/31/2022.

III

Section V, PAYMENT, shall be amended as follows:
N/A

as set forth in the attached Exhibit A, and by this reference made a part of this supplement.
If you concur with this supplement and agree to the changes as stated above, please sign in the Appropriate spaces below and return to this office for final action.

By: James L. Purkey By: _____

James L Purkey

Consultant Signature

Approving Authority Signature

Date

Exhibit "A"
Summary of Payments

	Basic Agreement	Supplement #1	Total
Direct Salary Cost	\$73,915.88	\$0	\$73,915.88
Overhead (Including Payroll Additives)	\$122,028.46	\$0	\$122,028.46
Direct Non-Salary Costs	\$2,800	\$0	\$2,800
Fixed Fee	\$15,045.41	\$0	\$15,045.41
Total	\$213,789.75	\$0	\$213,789.75